

Pg 1 of 2
2-1-98

Fred & Pat

I will attempt to respond in the order you requested.

① GF engineer Sean Brennan gave me a verbal on the 11'8" @ 16" oc versus 9'5" @ 15" oc saying that the uniform load capacity would \leq or $=$ to if we used the 11'8". I used attached tables to confirm. Sean also recommended the use of LVL's at fireplace openings (see attached). His comment was that the Super TJI's should provide a more rigid floor. ② Material came through T'A" in Canton.

③ Attaching cuts on trusses from Fabco. - also through T'A"

④ Window specs attached - CERTAINTEEN } ABC SUPPLY
NOT } VIKING

⑤ Comproco was spec'd for block floor. AAB manufacturer's recommendation for their system was the adhesive rubber membrane that we used (I could have saved \$260 by using Comproco, but tried to give you the best possible)

⑥ Drain comes to daylight in suale South of house - entire drain line is bedded & backfilled w/ #2 clean stone. It will be visible when snow goes.